



August 1, 2018

Ms. Ali Tarquino Morris  
Program Manager, Division of Municipal and Residual Waste  
Bureau of Waste Management  
Department of Environmental Protection  
Rachel Carson State Office Building  
400 Market Street  
Harrisburg, PA 17105

Re: Sunbury Generation LP-Ash Basin Closure

Dear Ms. Morris:

I wanted to provide you with an update in regard to the Sunbury Generation LP ("Sunbury") ash basin impoundment closure project. As you are aware, on April 12, 2018, Sunbury submitted to your office a request to extend the closure completion date until August 31, 2018. On May 16, 2018 the extension request was granted.

We were unable to re-start the placement and grading of the cover material until June 4 due to the unusually wet weather in April and May. During June and July, we received over fourteen inches of rain and we were only able to perform closure activities on twenty-two of the forty-one working days because of the wet conditions. We received over ten inches of rain last week and the current forecast is for rain for the next five days making it impossible to re-start work.

We have worked diligently when weather and soil conditions allowed us to continue closure activities. Currently, the ash basin is completely covered with 18 inches of top cover and work continues to place the extra soil that we have collected over the years and complete the final grading. We have also started seeding the areas that are at final grade.

Because of the weather-related delays, we are requesting another extension for closure. It is our intention to continue to work as weather and soil conditions permit. We are now projecting a completion date of October 15, 2018.

Please feel free to contact me with any questions or comments this request may generate.

Regards,

A handwritten signature in black ink, appearing to read "E. Griegel", is written over a light blue horizontal line.

Edward Griegel,  
Vice President Operations  
Sunbury Generation LP

cc: Mark Crawford – Sunbury  
Patrick Brennan - PADEP